

WEEKLY REPORT	Job Description	***** Residence
	Owner	***** *****
	Address	000 ***** Rd. Los Altos, CA 94022
2/21/2011 – 2/26/2011	APN	***-12-***

Week#	28				
Weather	Monday	Tuesday	Wednesday	Thursday	Friday
	Clear	Clear & cool	Cloudy	Light rain	Heavy rain early
Work Description					
	Monday	Ramsey did the scratch coat today. Tapers working on the inside. Deck material showed up today. Ryan will start to assemble tomorrow. Marvin had me create a list of final costs which I worked on today. 8hrs			
	Tuesday	Ryan started working on the deck today. Met at the site with Brian Schullar Tile, and the owners. Picked up materials and Ryan and I reviewed the deck and gutter drain line under the deck. We also installed conduit for the electrical and phone to garage. Tapers working inside. 5hrs			
	Wednesday	Ryan is working on the deck, and drain lines. Tapers working inside. Marvin, Connie and I talked about closet packages. 3hrs			
	Thursday	Stucco crew put the second coat on, "Brown Coat". Third coat or color coat will be in 10 days or so. Ryan working on decks. Tapers had to lay off a day to let the mud dry. I picked up a dehumidifier to help dry out the house. 4hrs			
	Friday	Heavy rain in the morning. Tapers back on the job. I contacted Brian Schuller about schedule. I also emailed Colin about schedule. Administrative tasks in the afternoon. 4hrs			
# of Workers	Monday	Tuesday	Wednesday	Thursday	Friday
	7	5	4	8	3
Remarks					
	2/28-3/4	Tapers to finish and interior paint to go on			
	3/7-3/11	Tile contractor, cabinet installation, paint outside, carpentry inside			
	3/14-3/18	Electrician, plumber, mechanical contractor, hardwood floor			
	3/21-3/25	Stucco, appliances, grading, carpentry			
	3/28-4/1	Final inspection, move in			